INTELLOFAX 4		no
(-	Approved For Release 24 4 4 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	6,14
	CLASSIFICATION SANTI-	NIAL
COUNTRY.	Soviet fone of Germany 25X1 REPORT NO.	25X
TOPIC	Completion of Outer Freight King around Berlin	to the control of the second s
EVALUATIO	N see below PLACE OBTAINED	Million Marian Programme (Sentence) - y an anna a sentence de la companya del companya de la companya de la companya del companya de la companya del la companya de la comp
DATE OF C	CONTENT 26 Februar 1950 and 3 March 1950 25X1	ik delik bila birak kun kenin kenin kenin telah sunu danan suntah birak
DATE OBTA	AINED DATE PREPARED 26 A. ril 1950	onentham to continue of the continue of the further to the first continue of the first c
25 <b>X</b> ferenc	ES(1)	Mathematika wakipi wa wa wa 27 ka mwakipi wa 28 ka
PAGES	25X1 3 ENCLOSURES (NO. & TYPE) 3 - 1 sketch on ditto; 2 photos	
I ILIIAMO.		AND THE PROPERTY OF THE PROPER
		er e kommune Johnson (j. 1976 - 57 Ort., p. 1938 1915 (Orte 1988)
A SECURITY CONTRACTOR OF THE C		an pamera handressa e djamena ez ez e e e e e e e e e e e e e e e e
accessory ( Processors Accessors		ernet freezikkunt zeette prozentation verstegen, kunz settentati
•		25X
1. 25X1	The following information on the state of the construction work on the outer freight ring, Oranienburg (N 53/Z 67) - Marow (N 53/Z 96) - Blankenburg (M 52/D 25) - Marzahn (N 53/Z 95), was compiled on 26 Februar 1950 (see Annex 1):	у
	a. ensickendorf (N 53/Z 87) - Oranjenburg section: Larthwork nearing completion; the ballasting and laying of track remain to be done.	
	b. <u>Tensickendorf:</u> A 900-meter passing siding is complete except for the switches. A new interlocking plant is under construction at the southern end of the track system.	
	c. Basdorf (N 53/2 87): Plans have been made for Decument No.	
· C	Reconstruction of the entire track system Construction of a new interlocking plant Construction of a 900-meter passing siding.  Author HR 10-2	) c
	d. Schoenwalde (. 53/Z £6):	Ву:
	(1) "n interlocking plant is under construction at the junction of the newly laid track with the "Heidekrautbahn" (a branch line from Bellin via Basdorf to Liebenwalde (* 53/Z 79), of which the Schoenwalde - Basdorf Lensickenderf section, an E-km stretch, is being utilized). The project is scheduled to be completed within 6 or 7 weeks, including the necessary installations.	25X f <b>-</b>
	(2) The Schoenwalde - Lensickendorf section originally was to have a gran roadbed, but is now to have a broken stone ballast so as to be usable for heavy-duty freight trains. Ballasting of the Schoenwalde - Basdorf section has been completed.	r
	e. Schoenwalde - Karow section:	
	(1) One km of track has been completed. The sub-grade has been completed on another one-kilometer stretch, but the ballasting remains to be done.	
	(2) A cut between Schoenwalde and Schoenerlinde requires extensive	
	CLASSIFICATION SECULT-	25X <sup>2</sup>
	This document is hereby reg CONFIDENTIAL in accordance letter of 16 October 1978 Director of Central Intelligence	with the from the

Next Review Date: 2008

excavation work, which will take several weeks.

- (3) The heavy construction work on the emban ment has been completed from **Schoenerlinde** to Lindenhof and for a kilometer beyond. Minor work is still to be done.
- e. Between Marow and Lindenhof:
- (1) Is ree curverts require extensive concreting work. Under construction are:
  - I culvert with a soon of three deters
  - I culvert with a span of nine meters
  - a culverts with spans of six meters each
- (2) Bridge over Panke River: doth abutments have been compacted. The gentral support and the main girders are still missing.
- f. Karow:
- (1) hairroad overpass: Both abusents have been completed, but the central supports are under construction and the sain garders are still missing (see Amexes 2a and b).
- (2) a narrow-sauge track has been laid from warow to Schoenerlinde to Incilitate the hauling of earth and conent.
- (3) Reconstruction of the tracks (4) of the Karow ireight station is under way.
- E. Marzahn to Marou:
- (1) Lying of the track on a ballasted readbed will be completed in about two weeks.
- (2) the track from Marzann has two junction loops connecting it with the Berlin Bernau (\* 55/2 %) line, in the direction of March and of Blankenburg. Construction of the embankment is being widened by an additional track from the loop as far as the Blankenburg railroad station.
- h. <u>Materials for the permanent roadway:</u> A materials depot (rails and ties) is in Schoonvalde and **Schoensrlinde.** The rails are ten years old.
- i. Construction staff: The mandquarters of the Soviet construction staff is lendenschloss on the Dahme Giver (Grachau). It is called Construction Staff No 23.
- j. Opening of the line; The new date set for the opening of the Granian-burg Marow line is 30 April 1950.
- 2. The march- Basdorf section was observed to be under construction on 3 march 1950. The new line crosses the Bellin Bernau line north of Karob. In worker employed on this project stated that work has been done in three saifts and that 14 culverts are required on this section.

Journent:

25X1

25X1

- a. The reasons for undertaking this project were liven in the Comment on a previous report.\*
- b. The surveying work was completed in September 1949. The line raid out for a projected Reichsautobahn was used for the daron-Schoenhalde section. The Schoenhalde Desdorf Vensickendorf section uses an existing branch line, which is being improved for a main relarged line. The Lensickendorf -

· / _		
SEUMT-		
<i>f</i>		
f.		

25X1

## CONFIDENTIAL

25X1

Oranlenburg section is entirely new construction.

- c. Construction work was started in Deptember 1989. The necessary labor as drafted. Nork is being done in three salits.
- d. The bridge over the rame wiver north of marow is being built chiefly by Poviet railway enthneer troops.
- e. The crossing point under consuruction between Karo's and buch (2005)/2000 is an overpress over the double-track Berlin interurban railway (direction of perman).
- f. Supervision of the construction work, formerly handled by Germans, has presed to Soviet Construction Staff so 23.
- g. Rail requirements apparently are not yet covered. The rails available were dismantled somewhere else, and are not of the best quality.
- h. It seems doubtful that the new target rate (1 May 50, will be net. The like was originally scheduled to be completed on 1 March 1950. The official opening may take piace on that date for propaganda reasons, but the line probably vial not be ready for operation.
- i. Completion of this by-pass will close the gap in the freight ring around Berlin to the north and northeast. The other sections of his re-routing line are complete. This will make the Poviets almost invulnerable to countermeasures by the Testern powers in the event of a renewed blockade of Berlin; their trains will no longer have to pass through Berlin, and therefore will not be affected by the blocking of the Lestern sectors of the city to Soviet Zone transit traffic.

3 Annexes:	1.	sketch
	2	photos

25X1

